



## **October 26, 2021 – Superintendent’s Report**

### **ADMIN UPDATE:**

The Utility is still awaiting a response from the EPA on the proposed changes to the Administrative Order on Consent (AOC).

The Phase II, Contract B Water System Improvements Project is scheduled to begin Monday October 25, 2021. They will begin on the Hermosa Drive and Fall Creek Drive portion of the project. This phase of the project will likely take place through the remainder of 2021.

The Phase II, Contract A Water System Improvements Project is continuing to move forward. In the next couple of weeks, the contractor will be performing start ups on some of the new equipment to transition from the old filter building to the new filter building. This work needs to be completed in order to move closer to being able to take the reservoir out of service and drain it for the structural repairs needed on that.

The Maple, Zoeller, Wallingwood Water Main Improvements Project start date has been postponed to the Spring of 2022 after discussions with the contractor and the engineer on the project. Utility management feels this is in the best interest of residents that will be impacted by the project.

Utility management is still awaiting information from Baker Tilly on the sanitary sewer rate increase. As that information is received, we will keep the board updated.

### **Operational Data:**

#### **SANITARY SEWER SYSTEM**

- Performing routine maintenance and upkeep on lift stations and grinder pump stations.
- Performing routine maintenance on the gravity sanitary sewer collection system.

#### **Water Distribution Underground Operations**

- Performing routine inspections, emergency shut outs for repairs, valve exercising, valve box repairs, and fire hydrant testing/inspections.
- Performing routine water line repairs, service line repairs, fire hydrant replacements, vehicle repairs, and maintaining street and sidewalk cuts until final restorations can be made.
- Fall water main flushing of the distributions system began on September 27, 2021. Flushing is scheduled from September 27, 2021 – October 29, 2021.

#### **WATER PLANT/WELL ACTIVITY**

- Performing routine maintenance and daily routines to make sure water treatment plants are operating properly.

#### **BUSINESS OFFICE/SERVICE DEPARTMENT**

##### **August Totals**

- 15188 Active accounts.
- 1339 Work orders completed.

#### **BILLING ADJUSTMENTS:**

4860 Geneva Ave. - customer is requesting a sanitary sewer adjustment for \$10,085.66 due to a major service line leak. We recommend approval