



July 24, 2018 – Superintendent’s Report

**ADMIN UPDATE:**

All Utility projects are proceeding without problem with the exception of the Oaklandon Tower. There was a problem with the paint curing properly on the basket and figures due to the logo painter getting the mix wrong. The nature of the high-quality paint being used requires an accurate mixing of two components and this was not achieved for the parts mentioned. This resulted in their having to remove the gondola/basket painting and the 4 children figures and then repainting. This has pushed completion back to approximately July 27. There is no additional cost to the utility for this work. It does show why having high-quality inspection on these projects is important too.

Revised DRF 34 is on the agenda tonight. An error in the math was made and the engineer corrected it and, rather than void the old DRF and issue a new one, SRF instructed us to revise DRF 34 with the corrected number, which is \$1,492.00 less than the original amount.

DRF’s 43 and 44 are also on the agenda for approval and we recommend approval. With the payment of DRF’s 34 (R) and 44, the Sumac Water Main project will be closed out.

The Utility staff is working on preparing and submitting the Annual Utilization Report for the Fort Harrison water treatment plant, an annual requirement associated with the turnover of that facility to the city back in 1996. We have also just submitted our 5 year update to the Wellhead Protection Phase II plan, another required report.

There are no other items of note to report.

**Operational Data:**

**June Totals**

**SANITARY SEWER SYSTEM**

- 45 – Sanitary sewer lift station work orders completed.
- 3 – Sanitary sewer grinder pump work orders performed.
- 2 – Sewer complaints called in and investigated.
- 41,470 LF of sanitary sewer main cleaned.
- 6 – Grass cutting and weedeating work orders completed for sanitary sewer lift station sites.
- 142 LF of storm sewer cleaned.
- 85 LF of storm sewer CCTV’d.

**LOCATES/LEAK LOCATING/VALVE TURNING/HYDRANT MAINTENANCE/INSPECTIONS**

- 11 – Fire hydrants repaired.
- 364 – Fire hydrant inspections performed.
- 16 – Water main valves exercised.
- 2 – Water main valve boxes repaired.
- 921 – Line locates performed.
- 8 – Water main shut-outs performed for repair work.
- 8 – Water main/service line leak investigations performed.
- 1 – Plan review performed.
- 9 – Inspections/projects.

**WATER DISTRIBUTION**

- 4 – Water main breaks repaired.
- 7 – Water service meter pit installations performed.
- 3 – Water service lines repaired.

- 2 – Fire hydrants replaced.
- 1 – Water service line abandonment performed.
- 6 – Concrete restorations performed.
- 1 – Asphalt repair contracted out.
- 26 – Yard restorations performed.
- 1 – Fire hydrant relocated.
- 4 – Street cuts maintained until final restoration can be made.

**WATER PLANT/WELL ACTIVITY**

**FHWTP**

- Replaced high service pump #3.
- Finished trim work around new door installation.

**ILWTP**

- Relocated pre-bleach line.
- Replaced door to Lab area.
- Relocated Mission circuit board.
- Fabricated and installed shelf for chemical feed pumps.

**RWTP**

- Replaced disconnect for Well #3.
- Inspected West aerator and found two broken pipes.

**BUSINESS OFFICE/SERVICE DEPARTMENT**

- 14,722 - Active accounts.
- 1068 - Work orders completed.

**BILLING ADJUSTMENTS: NONE**

