

CHANGE ORDER NO. 03-FINAL

Project Name: FORT HARRISON COLLECTION SYSTEM CAPACITY IMPROVEMENTS – PHASE 3
Owner Name: City of Lawrence, Indiana



Date: 6/19/2026

Engineer's Information		Contractor's Information	
Project No:	L03624003	Project No:	
To:	Clark Dietz	From:	SLB Pipe Solutions
Attn:	John Dufek	Sender:	John Thomas
Email:	john.dufek@clarkdietz.com	Email:	john.thomas@slbpipesolutions.com
Delivery:	Electronic	Delivery:	Electronic

The Contract is modified as follows upon execution of this Change Order:
Final Quantities

Attachments:
Final Quantities Spreadsheet

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES
Original Contract Price: \$ <u>1,697,675.00</u>	Original Contract Times: Substantial Completion: <u>December 19, 2025</u> Ready for Final Payment: <u>April 24, 2026</u> days or dates
[Increase] [Decrease] from previously approved Change Orders No. <u>1</u> to No. <u>2</u> : \$ <u>0.00</u>	Increase from previously approved Change Orders No. <u>1</u> to No. <u>2</u> : Substantial Completion: <u>48</u> Ready for Final Payment: <u>67</u> days
Contract Price prior to this Change Order: \$ <u>1,697,675.00</u>	Contract Times prior to this Change Order: Substantial Completion: <u>February 5, 2026</u> Ready for Final Payment: <u>June 30, 2026</u> days or dates
Decrease of this Change Order: \$ <u>146,457.17</u>	[Increase] [Decrease] of this Change Order: Substantial Completion: <u>0</u> Ready for Final Payment: <u>0</u> days or dates
Contract Price incorporating this Change Order: \$ <u>1,551,217.83</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>February 5, 2026</u> Ready for Final Payment: <u>June 30, 2026</u> days or dates

RECOMMENDED:		ACCEPTED:		ACCEPTED:	
By:	 _____ Engineer if required	By:	_____ Owner Authorized Signature	By:	 _____ Contractor Authorized Signature
Title:	<u>Design Manager</u>	Title:	_____	Title:	<u>President</u>
Date:	<u>6/19/2026</u>	Date:	_____	Date:	<u>7/8/26</u>

Approved by Funding Agency (if applicable):

By: N/A Date: _____
Title: _____

City of Lawrence, Indiana
Fort Harrison Collection System Capacity Improvements
Phase III - Shafter Road Sanitary Sewer
Bid versus Final Quantities

ITEM NO.	DESCRIPTION	BID QUANTITY	UNIT	CONSTRUCTED QUANTITIES		SLB PIPE SOLUTIONS LLC BID AMOUNT		CONSTRUCTED AMOUNT	
				CONSTRUCTED QUANTITY	CONSTRUCTED MINUS ESTIMATED	UNIT PRICE	TOTAL	CONSTRUCTED TOTAL	CONSTRUCTED DIFFERENCE
1	Mobilization and Demobilization (Max. 5%)	1	LS	1	0	\$65,000.00	\$65,000.00	\$65,000.00	\$0.00
2	Maintenance of Traffic	1	LS	1	0	\$40,000.00	\$40,000.00	\$40,000.00	\$0.00
3	Construction Engineering	1	LS	1	0	\$20,000.00	\$20,000.00	\$20,000.00	\$0.00
4	Erosion Control	1	LS	1	0	\$20,000.00	\$20,000.00	\$20,000.00	\$0.00
5	Groundwater Control	1	LS	1	0	\$20,000.00	\$20,000.00	\$20,000.00	\$0.00
6	Temporary Sewage Bypassing	1	LS	1	0	\$40,000.00	\$40,000.00	\$40,000.00	\$0.00
7	Utility Coordination and Protection	1	LS	1	0	\$10,000.00	\$10,000.00	\$10,000.00	\$0.00
8	Clearing and Grubbing	1	LS	1	0	\$10,000.00	\$10,000.00	\$10,000.00	\$0.00
9	Pipe, 18" PVC F679 PS46 via Open-Cut, Native Backfill	1,961	LFT	1,974	13	\$125.00	\$245,125.00	\$246,750.00	\$1,625.00
10	Pits for Casing Pipe Installation, Under Creek	1	LS	1	0	\$30,000.00	\$30,000.00	\$30,000.00	\$0.00
11	Pits for Casing Pipe Installation, Under Shafter Road	1	LS	1	0	\$30,000.00	\$30,000.00	\$30,000.00	\$0.00
12	Casing Pipe Installation, Under Creek	120	LFT	120	0	\$1,000.00	\$120,000.00	\$120,000.00	\$0.00
13	Casing Pipe Installation, Under Shafter Road	74	LFT	74	0	\$1,250.00	\$92,500.00	\$92,500.00	\$0.00
14	Pipe, 18" PVC F679 PS46 within Casing, Under Creek	120	LFT	120	0	\$75.00	\$9,000.00	\$9,000.00	\$0.00
15	Pipe, 18" PVC F679 PS46 within Casing, Under Shafter Road	74	LFT	74	0	\$100.00	\$7,400.00	\$7,400.00	\$0.00
16	Cleaning and Televising Existing 18" Sewer for CIPP	2,478	LFT	2,478	0	\$10.00	\$24,780.00	\$24,780.00	\$0.00
17	CIPP Liner for 18" Sewer	2,478	LFT	2,478	0	\$115.00	\$284,970.00	\$284,970.00	\$0.00
18	Manhole Interface Sealing	20	EACH	20	0	\$275.00	\$5,500.00	\$5,500.00	\$0.00
19	Reestablish Drop Pipe in CIPP	4	EACH	5	1	\$80.00	\$320.00	\$400.00	\$80.00
20	Reestablish Sanitary Lateral in CIPP	1	EACH	1	0	\$80.00	\$80.00	\$80.00	\$0.00
21	Doghouse Manhole, 5' Dia.	1	EACH	1	0	\$16,000.00	\$16,000.00	\$16,000.00	\$0.00
22	Standard Manhole, 4' Dia., for New Sewer	11	EACH	11	0	\$8,500.00	\$93,500.00	\$93,500.00	\$0.00
23	Manhole w/External Drop, 4' Dia., for New Sewer	2	EACH	2	0	\$12,500.00	\$25,000.00	\$25,000.00	\$0.00
24	Standard Manhole, 4' Dia., Along Existing Sewer, Incl. Pipe	4	EACH	4	0	\$14,500.00	\$58,000.00	\$58,000.00	\$0.00
25	Manhole w/External Drop, 4' Dia., Along Existing Sewer, Incl. Pipe	2	EACH	2	0	\$14,500.00	\$29,000.00	\$29,000.00	\$0.00
26	Abandon Existing Manhole	11	EACH	11	0	\$1,500.00	\$16,500.00	\$16,500.00	\$0.00
27	Abandon Existing Sanitary Pipe (2,180')	1	LS	1	0	\$35,000.00	\$35,000.00	\$35,000.00	\$0.00
28	Temporary Access and Staging for Work on Golf Course Property	1	LS	1	0	\$15,000.00	\$15,000.00	\$15,000.00	\$0.00
29	Manhole Rehabilitation - Str# 31061012	1	LS	1	0	\$4,500.00	\$4,500.00	\$4,500.00	\$0.00
30	Manhole Rehabilitation - Str# 31061013	1	LS	1	0	\$5,500.00	\$5,500.00	\$5,500.00	\$0.00
31	Surface Restoration Outside of Golf Course Property	1	LS	1	0	\$10,000.00	\$10,000.00	\$10,000.00	\$0.00
32	Surface Restoration on Golf Course Property	1	LS	1	0	\$15,000.00	\$15,000.00	\$15,000.00	\$0.00
Sub-Total w/out Contingency							\$1,397,675.00	\$1,399,380.00	\$1,705.00
Contingency							\$300,000.00	151,837.83	-\$148,162.17
TOTAL							\$1,697,675.00	\$1,551,217.83	-\$146,457.17