

July 7, 2025

Ms. Rena Rafala
Operations Manager, Department of Public Works
9001 E. 59th Street, #205
Lawrence, Indiana 46216

Re: Brookside Park Storm Sewer Replacement
Supplemental #2 – Construction Inspection Services
Additional Inspection Services

Dear Ms. Rafala:

VS Engineering, Inc. (VS) appreciates the continued work with the City of Lawrence on the referenced project. Please find herein our requested supplemental #2 for the addition of construction inspection services to the contract as a result of construction delays and completion of final punchlist items.

The Contractor's amended construction Substantial Completion date of September 2024 was not achieved and was subsequently amended for a second time to May 2025. The contractor completed paving, repair and replacement of concrete curb, and repair and replacement of curb ramps by May 22, 2025. VS staff provided additional construction inspection services and additional coordination with the City of Lawrence and its legal staff during this extended Substantial Completion time.

This Supplemental #2 for \$20,700 is required to finish construction inspection of the final punchlist items and preparation of the Final Construction Record. The \$20,700 includes \$13,200 for accrued construction inspection services during the months of January 2025 through April 2025, plus an additional 60 hours needed to inspect the final restoration and complete the final records.

Based on the additional time required for the contractor to complete the project, VS is requesting an increase of \$20,700 as Supplement #2, changing the contract total from \$184,846 to \$205,546.

Any services provided by VS beyond those specified will be considered additional services and will only be conducted under a written Notice to Proceed by the City of Lawrence.

CITY OF LAWRENCE

VS ENGINEERING, INC.

By: _____

By: Sanjay B. Patel
Sanjay B. Patel, P.E., CEO/President

(Date)

July 7, 2025
(Date)